

STATE OF VERMONT
GREEN MOUNTAIN CARE BOARD

In re: Rutland Regional Medical Center, Construction of Medical)
Office Building; Renovations to Loading Dock, Dietary,)
and Vermont Orthopedic Clinic; And Upgrades to Site) GMCB-012-17con
Drainage and Detention Pond System)
_____)

**ORDER GRANTING EXTENSION OF TIMELINE AND
AMENDING CERTIFICATE OF NEED**

The certificate of need (CON) for this project was issued on January 23, 2018 and amended on August 25, 2021 to extend the timeline for completion of the project from three to four years. Condition 5 of the original CON required Rutland Regional Medical Center (RRMC) to fully implement the project by January 23, 2021, and the amendment on August 25, 2021 extended the implementation period to January 23, 2022.

On January 20, 2022, RRMC disclosed a change in the project to include replacement of the HVAC system in the former Vermont Orthopedic Clinic (VOC) building, a building that was included in the original scope of the above referenced project. RRMC represented that if the HVAC system was included in the CON, it would need a second extension to complete the replacement. On May 9, 2022, the Board determined that RRMC may properly include the HVAC replacement in the CON and extended the implementation period to January 23, 2023. On May 17, 2022, RRMC requested the CON implementation date to be extended to March 31, 2023. On May 18, 2022, the Board granted the extension to March 31, 2023.

We hereby amend Condition 5 of the CON as follows:

The project shall be fully implemented by March 31, 2023 ~~within four (4) three (3) years of the date of issuance of this certificate of need.~~

All other conditions of the CON remain unchanged and in full force.

SO ORDERED.

Dated: May 18, 2022 at Montpelier, Vermont

s/ Kevin Mullin, Chair)
)
s/ Jessica Holmes) GREEN MOUNTAIN
) CARE BOARD
s/ Robin Lunge) OF VERMONT

)
s/ Tom Pelham)
)
s/ Thom Walsh)

Filed: May 18, 2022

Attest: s/ Jean Stetter, Administrative Services Director
Green Mountain Care Board